BOREHOLE LOG

Tonkin+Taylor

BOREHOLE No.: BH08A

SHEET: 1 OF 1

PROJECT: EEETA
JOB No.: 1097984.1000.2000
LOCATION: Saraland Park alternative

CO-ORDINATES: 168.31701180° (WGS84) -17.74591118°
DIRECTION: 180°
ANGLE FROM HORIZ.: -90°

R.L. GROUND: 35.40m
R.L. COLLAR:
DATUM: ELLIPSOID
SURVEY: Map or aerial photograph

DRILLED BY: Jono
LOGGED BY: REOL
CHECKED: CRB
START DATE: 02/02/2026
FINISH DATE: 02/02/2026
CONTRACTOR: Vanuatu Drilling

GEOLOGICAL UNIT	MATERIAL DESCRIPTION (SOIL: Classification, colour, consistency / density, moisture, plasticity; ROCK: Weathering, colour, fabric, name, strength, cementation)	Rock Weathering	Rock Strength	Sampling Method	Core Recovery (%)	Testing	RL (m)	Depth (m)	Graphic Log	ROCK MASS DISCONTINUITIES: Defect Log	Fracture Spacing (mm)	RQD (%)	Description & Additional Observations	Water Level / Fluid Loss (%)	Casing	Installation	Core Box No
Reef Limestone Formation	*0.00m:* Organic CLAY, some silt; dark brown. Soft to firm, moist, medium plasticity.						35	0	TS								
	0.35m: CORE LOSS - Suspect washed out.			HQTT	27			0.5									
	1.45m: Moderately weathered, brownish white, LIMESTONE. Extremely weak, poorly cemented, coarse grained. Recovered as: fine to coarse GRAVEL; brownish white. Very loose, dry, well graded. Gravel, sub-angular, coral. [REEF LIMESTONE FORMATION]						34	1									
	1.65m: VOID. SPT dropped beyond test depth with one blow, limited recovery.			SPT	44	1,0// 0,0/0/0 N=0		1.5	V0 V V0 V V0 V								
	2.40m: Slightly weathered, brownish white, LIMESTONE. Extremely weak, poorly cemented, coarse grained. Recovered as: COBBLES, some gravel; brownish white. Loosely packed, moist, poorly graded. Cobbles, up to 70mm, coral; gravel, fine to coarse.			HQTT	57		33	2									
	2.40 - 2.60m: Recovered with minor brown clay.							2.5									Box 0.00-3.00m
	3m: Danger of damaging machine						32	3									
								3.5									
							31	4									
								4.5									

COMMENTS: No circulation due to significant void encountered. Hole deviating beyond machine tolerance. No groundwater encountered

Hole Depth 3m

Scale 1:25

Rev.: A

TTNZ_20251211 - GeneralLog - 6/05/2026 10:22:23 am - Produced with Core-GS by GeRoc

CORE PHOTOS

BOREHOLE No.: **BH08A**

Hole Location: Saraland Park alternative

SHEET: 1 OF 1

PROJECT: EEETA	LOCATION: Port Vila	JOB No.: 1097984.1000.2000
CO-ORDINATES: 168.31701179713085 (WGS84) -17.74591117608499 R.L.: 35.40m DATUM: ELLIPSOID	DRILL TYPE: Trailer rig METHOD: Rotary cored	HOLE STARTED: 02/02/2026 HOLE FINISHED: 02/02/2026 DRILLED BY: Vanuatu Drilling LOGGED BY: REOL CHECKED: CRB



0.00-3.00m

TTNZ_20251211 - GeneralLog - 6/05/2026 10:22:23 am - Produced with Core-GS by GeRoc